



June 15, 2020

M E M O R A N D U M

TO: Jim Murdaugh, Ph.D.
President

FROM: Barbara Wills, Ph.D.
Vice President for Administrative Services and Chief Business Officer

SUBJECT: Construction Status Report

Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TCC locations for the Board of Trustees.

Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

Past Actions by the Board

None.

Funding/ Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

Recommended Action

Presented as an information item only.

CONSTRUCTION STATUS REPORT – AS OF JUNE 2020

MAIN CAMPUS (SITE 1)

TASK	% COMPLETE	DUE DATE	NOTES
Foundation Classroom Renovation - SM 116	100%	TBD	Complete
Foundation Classroom Renovation – TPP 130	100%	TBD	Complete
Foundation Classroom Renovation – TPP 205	100%	TBD	Complete
Foundation Classroom Renovation – HSS 118	65%	TBD	Underway
AMTC Welding Lab	10%	TBD	Plans review complete. EDA Site Certificate approved. CM RFP with EDA specifics drafted and pending EDA approval.
Conversion of TESA Locks to C-Cure (Main Campus)	98%	June 2020	Underway
Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Ground 955 Trip Hazards and Replaced 25 sections of Sidewalk
Hurst Museum Renovations	15%	TBD	Underway
SUSTAINABILITY	% COMPLETE	DUE DATE	NOTES
Hydration Stations	Continuous	On-going	Prevented 146,459 Plastic Bottles from going to landfills
Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 1,567,000 Plastic Bags from going to landfills

GADSDEN CENTER (SITE 2)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

CENTER FOR INNOVATION (SITE 4)

TASK	% COMPLETE	DUE DATE	NOTES
Elevator Upgrade	95%	June 2020	Underway

GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

WAKULLA ENVIRNOMENTAL INSTITUTE (SITE 6)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

FOUNDATION CLASSROOM RENOVATION SUMMARY

Renovated Classroom(s)	Cost to Date
DH 205 - Classroom Renovations	\$ 44,746.24
EN 116 - Classroom Renovations	\$ 58,008.03
CH 137 - Classroom Renovations	\$ 96,381.51
CT 257 - Classroom Renovations	\$ 90,756.01
CH 245, 246, 247 & 248 - Classroom Renovations	\$ 72,824.51
CH 254, 255 & 256 - Classroom Renovations	\$ 61,135.20
CH 259, 258 & 257 - Classroom Renovations	\$ 62,955.39
CH 260, 261 & 262 - Classroom Renovations	\$ 70,614.19
HSS 111 - Classroom Renovations	\$ 44,679.45
SM 116 - Classroom Renovations	\$ 69,028.36
SM 129 - Classroom Renovations	\$ 24,087.31
TPP 130 - Classroom Renovations	\$ 62,969.29
TPP 205 - Classroom Renovations	\$ 66,282.17